EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing Asphalting to Roads and Improvements of drains in Bhadrappa layout-Maruthinagara (surrounding) in ward No 8 (Kodigehalli) of Kodigehalli Sub-division.
2	Amount of Work Portion	
3	Estimated Cost	20:00 lakhs.
4	Name of Contractor	Rajesh. K.
5	Agreement No.	571/A 03-03-14
6	No. and date under which work order issued	
7	Time limit originally fixed for completion	60 days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Timenow applied for	87 days
15	Date of recommending time limit appled for	-
16	Whether the orginal application of the contractor is enclosed	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work chrged establishment charged on the work after the expairy of original period	-
20	Whether notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	BWSSB work under progress at the work spot delayed the work for work approval without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanpura Division
BBMP., Bangalore-92.

Chief Engineer
Yelahanka Zone,
BBMP., Bangalore-92.

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Rangalore 92